



HIGHLAND SPRING

BLACKFORD RAIL FREIGHT FACILITY

COMMUNITY PROGRESS UPDATE

11/12/19

Please find below a summary of our work recently undertaken at Blackford and a four week look-ahead.

Works Carried Out.

- We have completed the installation of our temporary compound.
- We have erected fence around the perimeter of the site.
- We have installed and maintained various signage throughout the village.
- We have installed traffic counters in the village and at the site entrance.
- We have commenced excavating for the new Rising Main diversion.
- There have been several vehicle movements from Network Rail. This is not under the control of Luddon Construction.

Four Week Look-ahead (16/12/19 – 07/01/20)

- We aim to complete the installation of the new Rising Main before the Christmas holidays.
- All excavators and dumpers will be removed from site between 18/12/19-20/12/19.
- The site will be closed for the Christmas holidays from 20/12/19 and we will return on 06/01/20.
- During the Christmas holiday shutdown, we may visit the site to re-fuel the generator to allow the CCTV security to be charged.
- On 06/01/20, the site will re-open and excavators and dumpers will be delivered over the next few days
- We aim to commence bulk excavations, starting at the footbridge end of the site.

If you have any questions or complaints about our work in Blackford, please call or email Highland Spring on **01764 660637 or email blackfordrail@highlandspringgroup.com**

All site operatives have been advised to direct queries to this phone number

PROGRESS PHOTOS



Compound Set Up



Welfare Set Up



Traffic Counters Installed



Soil Strip for Rising Main



Soil Strip for Rising Main



Stockpiling Materials



Excavation for new Rising Main



Installation of new Rising Main



Installation of new Rising Main



Core Path upgraded and erect fencing