



HIGHLAND SPRING GROUP

BLACKFORD RAIL FREIGHT FACILITY

COMMUNITY PROGRESS UPDATE

11/09/20

Please find below a summary of our work recently undertaken at Blackford and a four-week look-ahead.

Works Carried Out

- We continued with bulk earthworks
- We continued the new acoustic fence
- We completed the crane pad concrete works
- We completed drainage works
- We commenced kerbing works
- We commenced ballast works
- We continued works to the compensatory storage area including swales

Four Week Look-ahead (14/09/20 – 09/10/20)

The following works should be carried out:

- We will complete the bulk earthworks
- We will complete the Compensatory Storage Area and swales
- We will commence landscaping works
- We will commence crane hardstanding concrete works
- We will continue bulk filling works
- We will continue installing the new acoustic fence
- We anticipate pouring concrete and importing stone on the following dates however, these dates are subject to change:

Thursday 17th September

Tuesday 22nd and Thursday 23rd September

From 14th September there will be stone delivered when required over 4-week period

If you have any questions or queries about our work in Blackford, please call or email Highland Spring Group on **01764 660637 or email blackfordrail@highlandspringgroup.com. All site operatives have been advised to direct queries to this phone number.**

PROGRESS PHOTOS



Acoustic Fence



Filter Drains



Kerbing



Swale



Bottom Ballast